

Grantee: Iowa

Grant: B-21-DZ-19-0001

April 1, 2026 thru June 30, 2026 Performance Report

Grant Number:	Obligation Date:	Award Date:
B-21-DZ-19-0001		
Grantee Name:	Contract End Date:	Review by HUD:
Iowa	09/28/2028	Submitted - Await for Review
Grant Award Amount:	Grant Status:	QPR Contact:
\$57,566,000.00	Active	No QPR Contact Found
LOCCS Authorized Amount:	Estimated PI/RL Funds:	
\$57,566,000.00	\$0.00	
Total Budget:		
\$57,566,000.00		

Disasters:

Declaration Number

FEMA-4557-IA

Overall	This Report Period	To Date
Total Projected Budget from All Sources	\$19,240.00	\$55,417,905.36
Total Budget	\$19,240.00	\$55,417,905.36
Total Obligated	\$0.00	\$55,394,449.96
Total Funds Drawdown	\$2,564,177.28	\$31,740,890.58
Program Funds Drawdown	\$2,564,177.28	\$31,740,890.58
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$2,564,177.28	\$31,740,890.58
HUD Identified Most Impacted and Distressed	\$2,553,940.17	\$26,948,922.17
Other Funds	\$ 0.00	\$ 0.00
Match Funds	\$ 0.00	\$ 0.00
Non-Match Funds	\$ 0.00	\$ 0.00

Funds Expended

Overall	This Period	To Date
ALBURNETT, CITY OF	\$ 0.00	\$ 72,962.44
DYSART, CITY OF	\$ 0.00	\$ 100,000.00
ELY, CITY OF	\$ 0.00	\$ 125,436.52
Heartland Energy Consultants LLC	\$ 0.00	\$ 36,574.99
Heartland Energy Consultants LLC	\$ 0.00	\$ 150,278.34
ICF INCORPORATED, L.L.C.	\$ 0.00	\$ 0.00
Iowa Department of Agriculture and Land Stewardship	\$ 15,022.00	\$ 87,037.00
Iowa Department of Economic Development	\$ 0.00	\$ 0.00

Iowa Economic Development Authority	\$ 55,452.40	\$ 785,272.54
Linn County	\$ 105,000.00	\$ 1,149,890.52
MOUNT VERNON	\$ 97,300.00	\$ 100,000.00
BELLE PLAINE, CITY OF	-\$ 11,452.40	\$ 554,148.51
Marshalltown	\$ 0.00	\$ 2,409,511.00
STATE CENTER, CITY OF	\$ 0.00	\$ 0.00
TAMA, CITY OF	\$ 0.00	\$ 22,851.00
Tallgrass Archaeology LLC	\$ 0.00	\$ 12,789.00
Town of Marion	\$ 650,901.79	\$ 3,427,311.01
WALKER, TOWN OF	\$ 0.00	\$ 345,286.00
Benton County	\$ 21,689.51	\$ 428,198.38
CENTRAL CITY, IOWA	\$ 0.00	\$ 53,000.00
CITY OF ATKINS	\$ 0.00	\$ 1,045,131.00
CITY OF CENTER POINT	\$ 0.00	\$ 5,052,914.50
Cedar Rapids	\$ 1,497,791.31	\$ 15,245,556.88
City of Hiawatha	\$ 132,472.67	\$ 515,139.12
City of Norway	\$ 0.00	\$ 21,601.83

Progress Toward Required Numeric Targets

Requirement	Target	Projected	Actual
Overall Benefit Percentage	70.00%	92.46%	50.76%
Overall Benefit Amount	\$38,488,598.40	\$48,853,584.79	\$27,907,864.51
Limit on Public Services	\$8,634,900.00	\$0.00	\$0.00
Limit on Admin/Planning	\$11,513,200.00	\$2,582,288.00	\$1,071,951.87
Limit on Admin	\$2,878,300.00	\$2,582,288.00	\$1,071,951.87
Most Impacted and Distressed	\$46,052,800.00	\$49,740,891.52	\$26,948,922.17
Mitigation Set-aside	\$7,509,000.00	\$7,372,022.97	\$2,940,065.40

Overall Progress Narrative:

Executive Summary
2020 CDBG-DR Quarter Ending 6/30/26
The State of Iowa received a grant agreement for \$57,566,000 effective September 28, 2022, with funding appropriated under PL 117-43 and awarded under grant agreement B-21-DZ-19-0001.
The State's Action Plan prioritizes unmet housing needs along with infrastructure, mitigation, and administration. In the fifteenth quarter of the grant, the State conducted compliance reviews, and monitored project progress. A couple of projects have reached substantial completion and should close during the next quarter, including four generator projects. Housing activities across the grant portfolio continued to advance, and X housing units have been finalized. By the end of the fifteenth quarter of the grant, the State had obligated \$57,566,000 of the \$57,566,000 allocation.

Project Summary

Project #, Project Title	This Report	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
21-DZ Administration, Administration	\$70,474.40	\$2,582,288.00	\$1,071,951.87
21-DZ Housing, Housing	\$2,144,696.95	\$47,474,475.00	\$27,728,873.31
21-DZ Infrastructure, Infrastructure	\$349,005.93	\$7,509,237.00	\$2,940,065.40
9999, Restricted Balance	\$0.00	(\$57,566,000.00)	\$0.00

Grantee Program Summary

Owner-Occupied Rehabilitation

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 2,624,000.00	\$ 0.00	\$ 2,624,000.00	\$ 0.00	\$ 0.00

B-21-DZ-19-0001	\$ 0.00	\$ 2,624,000.00	\$ 0.00	\$ 2,624,000.00	\$ 0.00	\$ 0.00
-----------------	---------	-----------------	---------	-----------------	---------	---------

Generators for Critical Facilities

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00
B-21-DZ-19-0001	\$ 0.00	\$ 1,685,000.00	\$ 0.00	\$ 1,332,000.00	\$ 0.00	\$ 353,000.00

New Resilient Affordable Rental Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 21,004,237.00	\$ 0.00	\$ 17,782,498.00	\$ 0.00	\$ 3,221,739.00
B-21-DZ-19-0001	\$ 0.00	\$ 21,004,237.00	\$ 0.00	\$ 17,782,498.00	\$ 0.00	\$ 3,221,739.00

Infrastructure in Support of Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 0.00
B-21-DZ-19-0001	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 3,965,019.00	\$ 0.00	\$ 0.00

New Resilient Affordable Single-Family Housing

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 19,881,219.00	\$ 0.00	\$ 16,832,288.00	\$ 0.00	\$ 3,048,931.00
B-21-DZ-19-0001	\$ 0.00	\$ 19,881,219.00	\$ 0.00	\$ 16,832,288.00	\$ 0.00	\$ 3,048,931.00

Tree Canopy and Tree Replanting

Grant	Proposed Budget		Proposed MID Threshold Budget HUD Identified		Proposed MID Threshold Budget Grantee Identified	
	This Period	To Date	This Period	To Date	This Period	To Date
B-21-DZ-19-0001	\$ 0.00	\$ 5,824,237.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 996,872.00
B-21-DZ-19-0001	\$ 0.00	\$ 5,824,237.00	\$ 0.00	\$ 4,827,365.00	\$ 0.00	\$ 996,872.00

Activities

Project # /
21-DZ Administration / Administration

Grantee Activity Number: 20-ADMIN-002-185

Activity Title: IDALS

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
21-DZ Administration	Administration
Projected Start Date:	Projected End Date:
07/01/2024	06/30/2026
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	Iowa Economic Development Authority

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$15,022.00	\$87,037.00
Program Funds Drawdown	\$15,022.00	\$87,037.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$15,022.00	\$87,037.00
Iowa Department of Agriculture and Land	\$15,022.00	\$87,037.00
Iowa Economic Development Authority	\$0.00	\$0.00
Most Impacted and Distressed Expended	\$15,022.00	\$72,634.00

Activity Description:

The parties have entered into this Contract for the purpose of engaging the Contractor to provide technical assistance to help develop and refine conceptual plans and provide green infrastructure practice design and installation reviews to ensure that IEDA's Green Streets Criteria and Iowa Stormwater Management Manual design guidelines are met for projects receiving financial assistance through IEDA's Community Development Block Grant (CDBG) and Disaster Recovery Community Development Block Grant (CDBG-DR) programs.

Location Description:

Activity Progress Narrative:

In the last quarter, IDALS continued providing Technical Assistance to projects.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: State Admin

Activity Title: Derecho State Admin

Activity Type:	Activity Status:
Administration	Under Way
Project Number:	Project Title:
21-DZ Administration	Administration
Projected Start Date:	Projected End Date:
09/28/2022	09/27/2027
Benefit Type:	Completed Activity Actual End Date:
N/A	
National Objective:	Responsible Organization:
N/A	Iowa Economic Development Authority

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,234,366.01
Total Budget	\$0.00	\$2,234,366.01
Total Obligated	\$0.00	\$2,234,366.01
Total Funds Drawdown	\$55,452.40	\$785,272.54
Program Funds Drawdown	\$55,452.40	\$785,272.54
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$55,452.40	\$785,272.54
Iowa Economic Development Authority	\$55,452.40	\$785,272.54
Most Impacted and Distressed Expended	\$55,452.40	\$639,308.51

Activity Description:

Administrative costs for the CDBG-DR program, including staff payroll, indirect costs, and consultant support for administrative and program implementation functions.

Includes Tallgrass and ICF contract.

Location Description:

Activity Progress Narrative:

Continuing administrative functions for the disaster grant.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Project # / 21-DZ Housing / Housing

Grantee Activity Number: 20-DRH-001-510

Activity Title: Cedar Rapids (Foxtail Ridge) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,615,856.00
Total Budget	\$0.00	\$2,615,856.00
Total Obligated	\$0.00	\$2,615,856.00
Total Funds Drawdown	\$325,708.66	\$1,939,852.43
Program Funds Drawdown	\$325,708.66	\$1,939,852.43
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$325,708.66	\$1,939,852.43
Cedar Rapids	\$325,708.66	\$1,939,852.43
Most Impacted and Distressed Expended	\$325,708.66	\$1,939,852.43

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52402

Activity Progress Narrative:

The project is moving along as expected. Homes are still being sold, but they should be done on time. No concerns.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	5381/2700
# of Targeted Section 3 Labor	0	1921/540
# of Total Labor Hours	0	8207/10800

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	8/16
# of Singlefamily Units	1	8/16

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	1/16	7/0	8/16	100.00
# Owner	0	1	1	1/16	7/0	8/16	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRH-002-510

Activity Title: Cedar Rapids (Kirkwood Village) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,288,874.00
Total Budget	\$0.00	\$2,288,874.00
Total Obligated	\$0.00	\$2,288,874.00
Total Funds Drawdown	\$74,020.52	\$1,675,691.91
Program Funds Drawdown	\$74,020.52	\$1,675,691.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$74,020.52	\$1,675,691.91
Cedar Rapids	\$74,020.52	\$1,675,691.91
Most Impacted and Distressed Expended	\$74,020.52	\$1,675,691.91

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

Project is moving along at a good rate and homes are being sold. Developer is working to get the last few under contract but should be sold and finished by the end of the year. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	4213/2362
# of Targeted Section 3 Labor	0	2730/472
# of Total Labor Hours	0	10221/9450

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	8/14
# of Singlefamily Units	0	8/14

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/14	8/0	8/14	100.00
# Owner	0	0	0	0/14	8/0	8/14	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRH-005-510

Activity Title: Cedar Rapids (Ginkgo Ridge) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	02/01/2028
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,640,000.00
Total Budget	\$0.00	\$2,640,000.00
Total Obligated	\$0.00	\$2,640,000.00
Total Funds Drawdown	\$89,386.30	\$260,153.71
Program Funds Drawdown	\$89,386.30	\$260,153.71
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$89,386.30	\$260,153.71
Cedar Rapids	\$89,386.30	\$260,153.71
Most Impacted and Distressed Expended	\$89,386.30	\$260,153.71

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52403

Activity Progress Narrative:

Not much has happened in Q1 housing wise as one is built and nothing else could be worked on during the winter. Fortified was verified and the roof was installed. Still only one purchase agreement.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	271/17250
# of Targeted Section 3 Labor	0	3177/3450
# of Total Labor Hours	0	2580/69000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRH-006-520

Activity Title: Cedar Rapids (Grey Hawk) MFNC

Activity Type: Affordable Rental Housing	Activity Status: Under Way
Project Number: 21-DZ Housing	Project Title: Housing
Projected Start Date: 02/16/2023	Projected End Date: 11/30/2026
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,895,000.00
Total Budget	\$0.00	\$3,895,000.00
Total Obligated	\$0.00	\$3,895,000.00
Total Funds Drawdown	\$488,201.69	\$1,976,757.60
Program Funds Drawdown	\$488,201.69	\$1,976,757.60
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$488,201.69	\$1,976,757.60
Cedar Rapids	\$488,201.69	\$1,976,757.60
Most Impacted and Distressed Expended	\$488,201.69	\$1,976,757.60

Activity Description:
Construction of new multifamily rental housing units serving low-and moderate-income households in Cedar Rapids.

Location Description:
Cedar Rapids, Linn County, 52404

Activity Progress Narrative:
Developer and the city is in the process of lease up. Solar installation is underway.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	431/1100
# of Targeted Section 3 Labor	0	12177/220
# of Total Labor Hours	0	6625/4400

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-008-510

Activity Title: Cedar Rapids (Green Acres Grove) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	02/01/2027
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,824,333.00
Total Budget	\$0.00	\$3,824,333.00
Total Obligated	\$0.00	\$3,824,333.00
Total Funds Drawdown	\$0.00	\$2,797,266.62
Program Funds Drawdown	\$0.00	\$2,797,266.62
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$2,797,266.62
Cedar Rapids	\$0.00	\$2,797,266.62
Most Impacted and Distressed Expended	\$0.00	\$2,797,266.62

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52404

Activity Progress Narrative:

This project has all the homes under purchase agreement. The homes should all be sold and completed by June but will need more time for infrastructure.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	782/20000
# of Targeted Section 3 Labor	0	12498/4000
# of Total Labor Hours	0	5533/80000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	16/25
# of Singlefamily Units	1	16/25

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	3/25	13/0	16/25	100.00
# Owner	0	1	1	3/25	13/0	16/25	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRH-009-510

Activity Title: Cedar Rapids (Cherry Hill) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	07/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$165,000.00
Total Budget	\$0.00	\$165,000.00
Total Obligated	\$0.00	\$165,000.00
Total Funds Drawdown	\$35,000.00	\$130,820.21
Program Funds Drawdown	\$35,000.00	\$130,820.21
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$35,000.00	\$130,820.21
Cedar Rapids	\$35,000.00	\$130,820.21
Most Impacted and Distressed Expended	\$35,000.00	\$130,820.21

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Cedar Rapids.

Location Description:

Cedar Rapids, Linn County, 52405

Activity Progress Narrative:

National objective is met. Waiting to see if Fortify will certify the Fortified application post facto. The verifier never submitted the application. Working to get Fortified to verify the roof post facto then Heartland Energy Consultants will verify the roof..

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRH-012-520

Activity Title: Belle Plaine (King Building) MFNC

Activity Type: Affordable Rental Housing	Activity Status: Completed
Project Number: 21-DZ Housing	Project Title: Housing
Projected Start Date: 08/15/2024	Projected End Date: 09/30/2026
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: Low/Mod	Responsible Organization: BELLE PLAINE, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$390,000.00
Total Budget	\$0.00	\$390,000.00
Total Obligated	\$0.00	\$390,000.00
Total Funds Drawdown	(\$11,452.40)	\$0.00
Program Funds Drawdown	(\$11,452.40)	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$11,452.40)	\$0.00
BELLE PLAINE, CITY OF	(\$11,452.40)	\$0.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Rehabilitation and conversion of an existing building into multifamily rental housing serving low-and moderate-income households in Belle Plaine.

Location Description:

Activity Progress Narrative:

Project funds returned.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRH-016-520

Activity Title: Marion (Bell Tower Lofts) MFNC

Activity Type:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Town of Marion

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,595,000.00
Total Budget	\$0.00	\$2,595,000.00
Total Obligated	\$0.00	\$2,595,000.00
Total Funds Drawdown	\$22,837.50	\$1,003,619.03
Program Funds Drawdown	\$22,837.50	\$1,003,619.03
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$22,837.50	\$1,003,619.03
Town of Marion	\$22,837.50	\$1,003,619.03
Most Impacted and Distressed Expended	\$22,837.50	\$1,003,619.03

Activity Description:

Construction of new multifamily rental housing units serving low- and moderate-income households in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

This project was recently monitored with no known issues. Construction is still underway.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	7520/2500
# of Targeted Section 3 Labor	0	34196/500
# of Total Labor Hours	0	14359/10000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-017-520

Activity Title: Marion (Hoth Flats) MFNC

Activity Type:	Activity Status:
Affordable Rental Housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Town of Marion

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,040,000.00
Total Budget	\$0.00	\$2,040,000.00
Total Obligated	\$0.00	\$2,040,000.00
Total Funds Drawdown	\$351,526.79	\$682,167.92
Program Funds Drawdown	\$351,526.79	\$682,167.92
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$351,526.79	\$682,167.92
Town of Marion	\$351,526.79	\$682,167.92
Most Impacted and Distressed Expended	\$351,526.79	\$682,167.92

Activity Description:

Construction of new multifamily rental housing units serving low- and moderate-income households in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Project is still moving along very well. They plan to start leasing units up sometime this fall with the goal to be done and closed out by the end of the year. At this time no concerns have come up.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	2099/2500
# of Targeted Section 3 Labor	0	368/500
# of Total Labor Hours	0	3174/10000

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRH-018-510

Activity Title: Marion (The Ridge at Indian Creek) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	12/31/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Town of Marion

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$3,280,687.00
Total Budget	\$0.00	\$3,280,687.00
Total Obligated	\$0.00	\$3,280,687.00
Total Funds Drawdown	\$178,993.75	\$1,581,207.95
Program Funds Drawdown	\$178,993.75	\$1,581,207.95
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$178,993.75	\$1,581,207.95
Town of Marion	\$178,993.75	\$1,581,207.95
Most Impacted and Distressed Expended	\$178,993.75	\$1,581,207.95

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Marion.

Location Description:

Marion, Linn County, 52302

Activity Progress Narrative:

Project has been moving along much faster this year than the previous year. Homes are being sold and they are looking for more folks to put under contract currently. Will continue to build as interest continues to grow. No concerns at this time.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	4113/2500

# of Targeted Section 3 Labor	0	835/500
# of Total Labor Hours	0	6837/10000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	3/20
# of Singlefamily Units	1	3/20

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	1	1	0/20	3/0	3/20	100.00
# Owner	0	1	1	0/20	3/0	3/20	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRH-020-510

Activity Title: Linn County (Dows Pocket Neighborhood) SFNC w/DPA

Activity Type:	Activity Status:
Construction of new replacement housing	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
02/16/2023	06/30/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Linn County

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$1,009,309.00
Total Budget	\$0.00	\$1,009,309.00
Total Obligated	\$0.00	\$1,009,309.00
Total Funds Drawdown	\$105,000.00	\$933,080.00
Program Funds Drawdown	\$105,000.00	\$933,080.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$105,000.00	\$933,080.00
Linn County	\$105,000.00	\$933,080.00
Most Impacted and Distressed Expended	\$105,000.00	\$933,080.00

Activity Description:

Construction of new single-family homes for sale to low- and moderate-income households in Linn County.

Location Description:

Linn County, 52403

Activity Progress Narrative:

Project has sold several of their homes and is almost ready to close out. Will work with CGA to get last few items and then get it closed out in our system. No concerns at this time.

Accomplishments Performance Measures		
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Section 3 Labor Hours	0	1434/2500
# of Total Labor Hours	0	4883/10000

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	4	6/10
# of Singlefamily Units	4	6/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	2	2	4	2/10	4/0	6/10	100.00
# Owner	2	2	4	2/10	4/0	6/10	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRR-001-971

Activity Title: Cedar Rapids Owner-Occupied Rehab LMI

Activity Type:	Activity Status:
Rehabilitation/reconstruction of residential structures	Under Way
Project Number:	Project Title:
21-DZ Housing	Housing
Projected Start Date:	Projected End Date:
04/05/2023	09/30/2026
Benefit Type:	Completed Activity Actual End Date:
Direct (HouseHold)	
National Objective:	Responsible Organization:
Low/Mod	Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$2,057,938.95
Total Budget	\$0.00	\$2,057,938.95
Total Obligated	\$0.00	\$2,057,938.95
Total Funds Drawdown	\$242,329.32	\$1,808,267.91
Program Funds Drawdown	\$242,329.32	\$1,808,267.91
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$242,329.32	\$1,808,267.91
Cedar Rapids	\$242,329.32	\$1,808,267.91
Most Impacted and Distressed Expended	\$242,329.32	\$1,808,267.91

Activity Description:

This activity funds rehabilitation and reconstruction of owner-occupied residential structures for low- to moderate-income (LMI) households in Cedar Rapids. The program provides eligible homeowners with assistance to repair, rehabilitate, or reconstruct disaster-impacted homes to address unmet housing needs and improve long-term safety and resiliency.

The activity will complete 40 LMI owner-occupied housing rehabilitation or reconstruction units.

Location Description:

Cedar Rapids, Linn County, 52401

Activity Progress Narrative:

Project is almost wrapping up but will have a few still going in Q3 of 2026. Monitoring is complete and everything should be good to go. No concerns at this time.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total

# of Properties	0	13/40
	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	32/40
# of Singlefamily Units	0	32/40

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	18/40	14/0	32/40	100.00
# Owner	0	0	0	18/40	14/0	32/40	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRR-001-972

Activity Title: Cedar Rapids Owner-Occupied Rehab UN

Activity Type:

Rehabilitation/reconstruction of residential structures

Project Number:

21-DZ Housing

Projected Start Date:

04/05/2023

Benefit Type:

Direct (HouseHold)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Housing

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

Cedar Rapids

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$566,061.05
Total Budget	\$0.00	\$566,061.05
Total Obligated	\$0.00	\$566,061.05
Total Funds Drawdown	\$243,144.82	\$482,251.77
Program Funds Drawdown	\$243,144.82	\$482,251.77
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$243,144.82	\$482,251.77
Cedar Rapids	\$243,144.82	\$482,251.77
Most Impacted and Distressed Expended	\$243,144.82	\$482,251.77

Activity Description:

This activity provides rehabilitation assistance to 10 owner-occupied residential units whose homeowners exceed LMI limits but have documented Urgent Need (UN) for derecho-related repairs. Assistance addresses unmet disaster-related housing needs and supports safe, sanitary, and resilient reconstruction consistent with program guidelines.

The activity will complete 10 UN owner-occupied housing rehabilitation or reconstruction units.

Location Description:

Activity Progress Narrative:

Almost all of the money has been spoken for. We will continue to work our way through projects as time moves on to get them all completed and spent. On schedule to finish in the summer of 2026 as intended. No concerns at this time.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	4/10
# of Singlefamily Units	0	4/10

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod%
# of Households	0	0	0	0/0	0/0	4/10	0.00
# Owner	0	0	0	0/0	0/0	4/10	0.00

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:None

Project # / 21-DZ Infrastructure / Infrastructure

Grantee Activity Number: 20-DRI-014-581

Activity Title: Marion (Library) - Generators LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

05/31/2026

Completed Activity Actual End Date:

Responsible Organization:

Town of Marion

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$97,543.75	\$99,995.72
Program Funds Drawdown	\$97,543.75	\$99,995.72
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$97,543.75	\$99,995.72
Town of Marion	\$97,543.75	\$99,995.72
Most Impacted and Distressed Expended	\$97,543.75	\$99,995.72

Activity Description:

Purchase and installation of backup generators at critical facilities to maintain essential services during disaster-related power outages.

Location Description:

Marion, Iowa
Linn County

Activity Progress Narrative:

Project is ready for closeout and completed. Closeout in the system should happen sometime in the very early part of the next quarter. No concerns at this time.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None

Grantee Activity Number: 20-DRI-015-580

Activity Title: Mt Vernon (Emergency Shelter) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

06/30/2026

Completed Activity Actual End Date:

Responsible Organization:

MOUNT VERNON

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$97,300.00	\$100,000.00
Program Funds Drawdown	\$97,300.00	\$100,000.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$97,300.00	\$100,000.00
MOUNT VERNON	\$97,300.00	\$100,000.00
Most Impacted and Distressed Expended	\$97,300.00	\$100,000.00

Activity Description:

Purchase and installation of backup generators at critical facilities to maintain essential services during disaster-related power outages.

Location Description:

Mount Vernon, Iowa
Linn County

Activity Progress Narrative:

Project is ready for closeout and completed. Closeout in the system should happen sometime in the very early part of the next quarter. No concerns at this time.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents: None



Grantee Activity Number: 20-DRI-018-580

Activity Title: Tama (Sewer Plant) - Generators UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/13/2023

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Completed

Project Title:

Infrastructure

Projected End Date:

06/01/2026

Completed Activity Actual End Date:

Responsible Organization:

TAMA, CITY OF

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$100,000.00
Total Budget	\$0.00	\$100,000.00
Total Obligated	\$0.00	\$100,000.00
Total Funds Drawdown	\$0.00	\$22,851.00
Program Funds Drawdown	\$0.00	\$22,851.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$22,851.00
TAMA, CITY OF	\$0.00	\$22,851.00
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

Purchase and installation of backup generators at critical facilities to maintain essential services during disaster-related power outages.

Location Description:

Tama, Iowa
Tama County

Activity Progress Narrative:

Generator has been installed. Project submitted final claim this period. Claim payment is processing. Closeout is upcoming.

Accomplishments Performance Measures	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	1	1/1

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRI-022-580

Activity Title: Hiawatha - Tree Replanting UN

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area (Census)

National Objective:

Urgent Need

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

City of Hiawatha

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$200,000.00
Total Budget	\$0.00	\$200,000.00
Total Obligated	(\$19,240.00)	\$180,760.00
Total Funds Drawdown	\$115,419.27	\$134,004.37
Program Funds Drawdown	\$115,419.27	\$134,004.37
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$115,419.27	\$134,004.37
City of Hiawatha	\$115,419.27	\$134,004.37
Most Impacted and Distressed Expended	\$115,419.27	\$134,004.37

Activity Description:

This activity funds stump removal and the replanting of native trees in areas impacted by the August 2020 derecho. The work will restore lost tree canopy, support long-term recovery in low- and moderate-income neighborhoods, and improve resilience against future natural disasters.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Planting complete. Watering is all that remains.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	391/391
# of Section 3 Labor Hours	0	244/50

# of Targeted Section 3 Labor	0	184/10
# of Total Labor Hours	0	344/200

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRI-022-581

Activity Title: Hiawatha - Tree Replanting LMI

Activity Type:

MIT - Public Facilities and Improvements-Non Covered

Project Number:

21-DZ Infrastructure

Projected Start Date:

07/24/2023

Benefit Type:

Area (Census)

National Objective:

Low/Mod

Activity Status:

Under Way

Project Title:

Infrastructure

Projected End Date:

09/30/2026

Completed Activity Actual End Date:

Responsible Organization:

City of Hiawatha

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$19,240.00	\$44,240.00
Total Budget	\$19,240.00	\$44,240.00
Total Obligated	\$19,240.00	\$44,240.00
Total Funds Drawdown	\$17,053.40	\$36,565.01
Program Funds Drawdown	\$17,053.40	\$36,565.01
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,053.40	\$36,565.01
City of Hiawatha	\$17,053.40	\$36,565.01
Most Impacted and Distressed Expended	\$17,053.40	\$36,565.01

Activity Description:

This activity funds stump removal and the replanting of native trees in areas impacted by the August 2020 derecho. The work will restore lost tree canopy, support long-term recovery in low- and moderate-income neighborhoods, and improve resilience against future natural disasters.

Location Description:

Hiawatha, Iowa
Linn County

Activity Progress Narrative:

Planting complete. Watering is all that remains

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	154/154
# of Section 3 Labor Hours	0	184/7

# of Targeted Section 3 Labor	0	184/2
# of Total Labor Hours	0	184/25

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------

Grantee Activity Number: 20-DRI-025-580

Activity Title: Benton County Conservation - Tree Replanting UN

Activity Type:	Activity Status:
MIT - Public Facilities and Improvements-Non Covered	Under Way
Project Number:	Project Title:
21-DZ Infrastructure	Infrastructure
Projected Start Date:	Projected End Date:
07/24/2023	09/30/2026
Benefit Type:	Completed Activity Actual End Date:
Area (Census)	
National Objective:	Responsible Organization:
Urgent Need	Benton County

Overall	Apr 1 thru Jun 30, 2026	To Date
Total Projected Budget from All Sources	\$0.00	\$750,000.00
Total Budget	\$0.00	\$750,000.00
Total Obligated	\$0.00	\$750,000.00
Total Funds Drawdown	\$21,689.51	\$428,198.38
Program Funds Drawdown	\$21,689.51	\$428,198.38
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$21,689.51	\$428,198.38
Benton County	\$21,689.51	\$428,198.38
Most Impacted and Distressed Expended	\$0.00	\$0.00

Activity Description:

This activity funds stump removal and the replanting of native trees in areas impacted by the August 2020 derecho. The work will restore lost tree canopy, support long-term recovery in low- and moderate-income neighborhoods, and improve resilience against future natural disasters.

Location Description:

Atkins, Iowa
Benton County

Activity Progress Narrative:

Planting complete. Watering is all that remains.

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of public facilities	0	255/750
# of Section 3 Labor Hours	0	47/188

# of Targeted Section 3 Labor	0	0/38
# of Total Labor Hours	0	820/750

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources

No Other Funding Sources Found

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Activity Supporting Documents:	None
--------------------------------	------